COMPLETION REPORT

1	Name of the work	Improvements & construction of Drainage works pipe line road in Dasarahalli in ward no. 15 Dasarahalli Sub Division
2	Sanctioned Estimate No. & Date	EE-DZ-AS-73 Date 09-01-2017 EE-DD-TS-99 dtd 10-01-2017
3	Head of Account which is chargeable	P, code - 1771
4	Instrument Order NO. & Date	EE-DD-WO-46/17-18
5	Name Of Contractor	Sri. NAGARAJA HOSUR, No. 133, 1st Main, 14th Cross, Soundarya Layout, Siddedahalli, Benglauru.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	Not applicanbal.
7	Measurement recorded in	5645 | 16-17 Page No | 564481 to 564484/2,
8	Check Measurement of the Asst	Manjunath
9	Name of the office/official in charge of the work	E. Rangaswamy
10	a) Asst. Eng/junior Eng	Manjunath
	b) Asst. Exe Engineer	E. Rangaswamy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
do /-	Rs 17,57166=00	——	2,42834=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ASSIATANT EXECUTIVE ENGINEER